

PRELIMINARY PROJECT SCHEDULE

SOUTHWEST MINNETRISTA 500,000 GALLON WATER TOWER

CITY OF MINNETRISTA

CITY PROJECT No.

SEH PROJECT No. 132465

Task	Start	Duration (Months)	End
Preliminary Design	July 1, 2019	2.0	August 30, 2019
Final Design	September 1, 2019	2.0	October 31, 2019
Approval & Bidding	November 1, 2019	1.5	December 16, 2019
Award	December 16, 2019	0.5	December 31, 2019
Contracting	January 1, 2020	1.0	January 31, 2020
Shop drawings	February 1, 2020	2.0	April 1, 2020
Soil Correction & Foundation	April 1, 2020	2.0	May 31, 2020
Material Delivery & Fabrication	April 1, 2020	4.75	August 21, 2020
Composite Tank Shaft Erection	June 1, 2020	2.0	July 31, 2020
Composite Bowl Erection	September 1, 2020	2.0	October 31, 2020
2020-2021 Winter Weather Break	Winter Weather Break		
Composite Bowl Painting on Ground	June 1, 2021	1.5	July 16, 2021
Composite Bowl Hoisting & Elevated Work	July 16, 2021	1.5	August 30, 2021
Finish Work - All Disciplines	September 1, 2021	1.0	October 1, 2021
Project Close-Out	October 1, 2021	1.0	October 31, 2021